

SAFE WORK METHOD STATEMENT (SWMS)

In order of priority:

- **ELIMINATION** – Remove hazard completely.
- **Substitution** – Replace object /process with less hazardous one.
- **Isolation** – Isolate the hazard (i.e. separate the hazard from the people).
- **Engineering** – Modify a process (i.e. redesign a workstation).
- **Administration** – Use procedures /systems to minimise the risk (i.e. Rotation of employees, implementation of a safe work method, training, etc).
- 6. **Personal Protective Equipment (PPE)** – use to try to protect the person.

RISK SCORE CALCULATOR			
High	High	Extreme	Extreme
Mod.	High	Very High	Extreme
Mod.	High	Very High	Very High
Mod.	Mod.	High	Very High
Low	Low	Mod.	High
MINOR	MODERATE	FATAL	CATASTROPHIC

Residual Risk	Action Required
Low	Ok for now. Continue to monitor.
MODERATE	Determine if remedial action/treatment is required.
HIGH	Immediate decision required by site leadership. Identify and commence remedial action with appropriate priority.
VERY HIGH	ACT NOW. Requires immediate attention by site leadership. Address the risk without delay. Requires urgent attention and clear, timely action plans to reduce the risk before proceeding.
EXTREME	ACT NOW. Requires immediate attention by site leadership. Urgently address the risk. Requires immediate resolution with focused attention until resolved.

Identify task high risk workplace hazards - *Non routine work is work not documented in a Safe Operating Procedure (SOP)* or Work Instruction

Note: If machine isolation is required, workers must be competent in the relevant isolation procedure.

EXTREME & VERY HIGH RISK HAZARDS	Risk	MAIN RISKS / PERMITS REQUIRED
1. Entering a Confined Space.	E	- Heat exhaustion, engulfment, limited access/egress. - Asphyxiation – low O₂ or contaminants. (Confined Space Entry Permit required) - Explosive atmosphere, combustible dusts (Confined Space Entry/Hot Work Permits required)
2. Work in an area which may have a contaminated or flammable atmosphere.	E	- Fire / explosion from ignition source. (Hot Work Permit required) - Asphyxiation or poisoning from contaminated atmosphere. (Confined Space Permit)
3. Work with potential for a fall from 2m or work on a roof	E	Falling worker/object ≥2m requires SWMS.
4. Hot work required. (Oxy cutting, welding, soldering, grinding, etc).	E	- Fire or explosion from ignition source. (Hot Work Permit required) - Injury caused by hot surface, grinding wheel ejected pieces, welders "flash", etc. Fire inside Expanded Polystyrene (EPS) wall panels (Hot Work Permit required).
5. Hand dig >200mm OR ground penetration >200mm OR mechanical earthworks OR enter a trench >1.5 M deep (excavating is Construction work)	E	- Contact utilities – electricity, water, gas, communications. (Excavation Permit required) - Trench Collapse. (Excavation Permit required)
6. Non routine electrical, high voltage or 'live' work or work near electrical installations.	E	- High voltage is >33kV. 'Live' work is when electrical equipment is worked on energised – (Management Approval Required) - Electrical cabinets or MCC identified as Red
7. Non routine work involving mechanical lifting, lowering, pushing or pulling.	E	- High mechanical force damage / injury. - High risk work licence for use of cranes, mobile plant, scaffold, dogging, etc.
8. Using high risk tools with excess noise, kickback, cutting edge, high speed/pressure, ejected material, weight, awkward posture, explosive force.	E	- Injury from use of high risk powered or hand tools. - Electrocution, burn or electric shock. - Manual task injury from weight, forces, overexertion, repetition or poor work heights.
9. Demolish / alter load bearing / integral part of a structure 6m high OR use load shifting machinery on a suspended floor OR use explosives. Includes modify handrail / floors.	E	Being struck or crushed by parts of a structure or exposure to asbestos, lead, hazardous chemicals etc. (Demolition License and/or asbestos removal licence and Safe Work Plan required)
10. Work inside fences / barricades / enclosures where moving / rotating machinery is operating or hazards may exist.	V	- Serious bodily injury caused by contacting moving/unguarded plant or materials. - Machinery starting unexpectedly or electrocution, burn or electric shock.
11. Potential or stored energy which cannot be isolated (electrical, hydraulic, pneumatic, kinetic).	V	- Electrocution or entrapment. - Machinery entanglement / injury.
12. Work on or near a pressurized or enclosed circuit (water, pneumatic, hydraulic, hot oil, etc).	V	- Fracturing the mains or piping from contact – spills / leaks / emissions (environment). - Contacting temperature extremes.
13. Working in artificial temperature extremes or weather extremes. Hot, cold, wet, icy, lightning, high winds.	V	- Electrocution from using power tools / leads in wet conditions or lightning. - Heat stroke / Heat Exhaustion / Fatigue / Frost bite / Hypothermia / Influenza. - Slip / Trip / Fall Hazards.
14. Hazardous manual tasks or excessive noise or excessive vibration.	V	Personal injury/illness or hearing loss.
15. Using a hazardous chemical – chemicals, heavy metals, asbestos, Lead.	V	- Exposure to hazardous chemicals. - Spills / leaks (environmental).

CONTROLLED DOCUMENT

Doc Id: SWMS – 001- 2024-v1.0	Page 1 of 5
Doc Owner: Tuan Safety and Compliance Officer	Issue Date: 20 November-2024
Review: 20-Nov-2025	Version No: 001

SAFE WORK METHOD STATEMENT (SWMS)

16. Work on or adjacent to road, rail line or water body.	V	• Being hit by passing traffic or drowning.
17. Work on or near a chemical, glue, fuel, oil or refrigerant line / system.	V	• Contact chemicals (contamination, injury, etc). • Fracturing the line from contact – fire or explosion from ignition source – spill / leak.
18. Changes to software control system.	V	• Change to way plant / equipment operates & workers not retrained.
19. Other (Specify):		

SWMS Title: 3p discharge drag chain and Bucket elevator

Prepared By: David Knight & Chris Foster		Date: 16/12/2025	
Business Name: Tuan Biomass Albioma		Site: Tuan	
Operational From Time: 6:00 am/pm	Date: 16/12/2025		
Description of Task: Assemble install and commission 3p discharge drag chain and Bucket elevator		Work/Project Location: Morillion 3p discharge	
Reason for analysis: ☐ New task/plant ☐ High Risk Task ☐ Change ☐ Regular review ☐ Post-Incident ☐ Contractor (to complete) Task ☐ Non-Routine Task ☐ Maintenance/Repair ☐ Other (specify):			
SWMS Team Names: 1.	2.	3.	
4.	5.	6.	
Permits Required: (circle) Confined Space ☐ Risk of Falls ☐ Excavation ☐ Hot Work ☐		PPE Requirements: (circle)  Other: _____	
Potential Environment Hazards (circle) Noise pollution ☐ Soil erosion ☐ Air pollution dust/smoke ☐ Hazards to flora & fauna ☐ Spills to ground ☐ Spills to water ☐		Fire/Emergency Response Equipment 1. First Aid Kit (Location) <u>Maintenance w/shop</u> 2. Communication method/details Verbal, 2way radio, landline phone 3. Fire hose 4. Other: _____	Special tools or Equipment Required (e.g. gas detection, ventilation fans, lighting, scaffolding etc.) List Welder, grinder, mobile crane
Hazards Identified Electricity ☐ Hazardous Chemicals ☐ Pressure (air, water, gas) ☐ Biological ☐ Hot Work ☐ Person/Object Falling ☐ Machinery & Equipment ☐ Lighting ☐ Ignition Sources ☐ Psychological ☐ Confined Space ☐ Traffic/Mobile Plant ☐ Hazardous Manual Tasks ☐ Dust and or fume ☐ Extreme Temperatures ☐ Radiation ☐ Noise ☐ Excavation/ Penetration ☐ Other workers/people ☐ Stored Energy ☐			
Other Comments			

CONTROLLED DOCUMENT

Doc Id: SWMS – 001- 2024-v1.0	Page 2 of 5
Doc Owner: Tuan Safety and Compliance Officer	Issue Date: 20 November-2024
Review: 20-Nov-2025	Version No: 001

Key Steps in Logical Order		Hazards/Risks to Workers or Public	Risk Score	Control Measures	Residual Risk Score
1	Site preparation and layout	-Poor access for cranes, EWPs and forklifts. -Vehicle–pedestrian interaction		-Pre-start Inductions site safety walk around -Barricade work area and set exclusion zones. -spotter used where mobile plant operates.	
2	Unloading and inspecting components	-Crushing injuries -Dropped loads -Forklift collision		-Forklift operated by licensed operator only -Use rated lifting attachments -Exclusion zone during unloading -Inspect components for damage before use	
2	Assembling the base section	- Pinch points - Manual handling injuries - Falling tools or components		- Use mechanical aids where possible - Secure tools and components - Keep hands clear during alignment - Maintain clean, organised work area	
3	Crane setup and lifting operation	- Crane instability - Dropped loads - Contact with structures or services - Load swing		-Crane operated by licensed operator only -Lift plan completed and approved -Ground conditions checked and verified -Rated slings, shackles and lifting points used -Dogman or rigger to direct lifts -Exclusion zones enforced -No lifting over people	
4	Erecting the elevator structure (work at height)	-Falls from height -Falling objects -Structural instability during erection		-EWP operated by licensed operator -A helmet with a chinstrap shall always be worn for overhead work, at any height. -Simultaneous work on multiple levels is not permitted unless suitable monitoring provisions and safety barriers are used. -Work outside aerial baskets is prohibited. (unless lanyard is doubled) -Works at height are performed by qualified persons	
5	Installing the bucket assembly	- Pinch points - Manual handling - Misalignment - Dropped belt		-Crane or EWP used to position components -Hands kept clear during alignment -Communication maintained between workers and operators -Components secured before release from lifting gear.	

CONTROLLED DOCUMENT
Doc Id: SWMS – 001- 2024-v1.0

Page **3** of **5**
Doc Owner: Tuan Safety and Compliance Officer

Issue Date: 20 November-2024

Review: 20-Nov-2025

Version No: 001

SAFE WORK METHOD STATEMENT (SWMS)

6	Connecting the drive system	-Electrical shock -Mechanical entrapment -Unexpected movement		-Equipment isolated and locked out and isolation request form completed -Lockout/tagout applied and verified (Check for dead) -Electrical work completed by authorised persons only -Guards refitted before energising	
7	Testing and commissioning	-Unexpected start-up -Moving machinery		-Clear communication with senior operator before start-up -Exclusion zones maintained -Emergency shut down stand by person	
8	Site clean-up	-Manual handling injuries -Slips, trips and falls -Plant movement		-Remove waste and materials -Use forklifts or mobile plant for heavy items -Maintain traffic controls until plant removed -Final site inspection completed Albioma staff.	

Attach additional pages if required

CONTROLLED DOCUMENT

Doc Id: SWMS – 001- 2024-v1.0

Page **4** of **5**

Doc Owner: Tuan Safety and Compliance Officer

Issue Date: 20 November-2024

Review: 20-Nov-2025

Version No: 001

SAFE WORK METHOD STATEMENT (SWMS)

All relevant workers to be consulted during this process and made aware of the control measures and all required permits identified.

AUTHORISATION			
Approved by	David Knight	Position	Plant manager
Signed		Date	

Name, Sign Off & Employer of Persons Performing Work		Start Time:	am/pm	Finish Time:	am/pm
Name	Sign Off	Employer			
1					
2					
3					
4					
5					

JOB COMPLETION				
1. Has equipment been modified/changed to affect how it operates?	☐ N (go to 3) ☐ Y (sign off by competent operator required)			
Has a <u>competent operator</u> approved it is safe to use? ☐ Y ☐ N	Competent Operator Name:		Competent Operator Signature:	
2. Work completed & area assessed safe before return to normal service? ☐ Y ☐ N <i>To be completed by the person conducting the task</i>	Name: Signature:			
3. Albioma Representative advised of & accepts changes: ☐ Y ☐ N	Name:		Signature:	

CONTROLLED DOCUMENT

Doc Id: SWMS – 001- 2024-v1.0	Page 5 of 5
Doc Owner: Tuan Safety and Compliance Officer	Issue Date: 20 November-2024
Review: 20-Nov-2025	Version No: 001